AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 18-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	21-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	18-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	690	25.64	26.52
2	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	700	28.32	
3	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	687	25.61	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 18-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	21-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	18-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	690	24.63	24.19
2	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	700	22.32	
3	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	687	25.61	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 18-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	21-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	18-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	690	24.63	25.19
2	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	700	25.32	
3	C.C Drain Raft Concrete	M20	21-08-2020	18-09-2020	150x150x150	22500	687	25.61	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP. Bangalore - 92

AARTN ASSOCIATES BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 19-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	19-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	698	25.32	24.87
2	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	706	24.60	
3	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	703	24.68	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE No. BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 19-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	19-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	698	26.32	25.21
2	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	706	24.63	
3	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	703	24.68	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES
DATE
BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 19-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	19-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	698	24.63	25.00
2	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	706	25.68	
3	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	703	24.68	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 19-09-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-08-2020
Sample Type	C.C Drain Raft Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	19-09-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	698	24.63	24.22
2	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	706	25.34	
3	C.C Drain Raft Concrete	M20	22-08-2020	19-09-2020	150x150x150	22500	703	22.68	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES
DATE
BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 20-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	20-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	708	26.32	25.09
2	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	701	24.36	
3	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	705	24.58	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP. Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 20-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	20-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	708	26.32	25.32
2	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	701	24.68	
3	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	705	24.97	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES ★ BANGALORE ★ DATE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 20-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	20-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	708	25.63	25.09
2	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	701	24.68	
3	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	705	24.97	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES
DATE
BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 20-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	22-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	20-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	708	25.16	24.93
2	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	701	24.67	
3	C C Drain Wall Concrete	M20	22-09-2020	20-10-2020	150x150x150	22500	705	24.97	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 21-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	23-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	21-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	715	25.64	24.54
2	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	708	22.35	
3	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	712	25.63	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 21-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	23-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	21-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	715	24.63	24.20
2	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	708	22.35	
3	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	712	25.63	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 21-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	23-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	21-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	715	25.32	24.62
2	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	708	23.64	
3	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	712	24.89	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 21-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	23-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	21-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	715	24.63	24.74
2	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	708	24.69	
3	C C Drain Wall Concrete	M20	23-09-2020	21-10-2020	150x150x150	22500	712	24.89	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 22-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	24-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	22-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	710	24.68	24.46
2	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	703	24.32	
3	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	707	24.38	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP. Bangalore - 92

AARTN ASSOCIATES BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 22-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	24-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	22-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	710	24.63	24.22
2	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	703	23.64	
3	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	707	24.38	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 22-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	24-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	22-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	710	24.63	24.88
2	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	703	25.64	
3	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	707	24.38	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE BANGALORE

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 22-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	24-09-2020
Sample Type	C C Drain Wall Concrete
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	22-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	710	25.14	25.05
2	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	703	25.64	
3	C C Drain Wall Concrete	M20	24-09-2020	22-10-2020	150x150x150	22500	707	24.38	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP. Bangalore - 92

AARTN ASSOCIATES

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 30-10-2020

Name of Work : Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar Cross road in Ward No.06

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. V Chandrappa
Customer Reference	EE(Project)YNK Zone/WO/163/2019-20
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	02-10-2020
Sample Type	R C C Raft Culvert
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	30-10-2020
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Trsting	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	R C C Raft Culvert	M20	02-10-2020	30-10-2020	150x150x150	22500	706	24.51	24.71
2	R C C Raft Culvert	M20	02-10-2020	30-10-2020	150x150x150	22500	699	24.65	
3	R C C Raft Culvert	M20	02-10-2020	30-10-2020	150x150x150	22500	703	24.98	

Remarks :

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AARTN ASSOCIATES DATE NO. BANGALORE